



ATL West Deck Procurement Tracking Log

Updated: July 17, 2017

Package #	DESCRIPTION	HAMB Trade Responsible	Contact Information	Bid Package Date	Status	Subcontractor	EBO %
SD Drawings / Pre-Drawing Packages							
02	Tower Cranes	Troy Zbranek	zbranek@hambjv.com	3/24/2017	Purchased	Maxim Crane	0.0%
03	Layout / Engineering	Troy Zbranek	zbranek@hambjv.com	3/24/2017	Purchased	SEI	100.0%
04	Erosion Control / Demo / Earthwo	Kaele Snapp	ksnapp@holder.com	3/24/2017	Purchased	CA Murren / Thrasher JV	31.0%
05	Temporary Trailers	Troy Zbranek	zbranek@hambjv.com	3/24/2017	Purchased	Williams-Scottsman	0.0%
06	Augercast Piles	Kaele Snapp	ksnapp@holder.com	4/21/2017	Purchased	Berkel & Co.	12.0%
07	Conveying Systems	Kaele Snapp	ksnapp@holder.com	3/31/2017	Under Evaluation	TBD	TBD
Structure / MEP / Skin Package							
08	Electrical	Mydel Clozin	mclozin@holder.com	6/16/2017	Bidding	TBD	TBD
09	Turnkey Concrete	Jeff Schaus	jschaus@holder.com	6/23/2017	Bidding	TBD	TBD
10	Mechanical / Plumbing	Shelby White	swhite@holder.com	6/16/2017	Bidding	TBD	TBD
Roadway & Bridge Package							
11	Roadway & Bridge Package	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
IFC Documents (Remaining Trades)							
12	Structural / Misc. Steel	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
13	Glass / Glazing	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
14	Exterior Skin (Remaining TBD)	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
15	Below Grade Waterproofing	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
16	Mechanical and Plumbing	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
17	Electrical	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
18	Masonry	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
19	Drywall	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
20	Doors / Frames / Hardware	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
21	Specialties	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
22	Parking Control Equipment	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
23	Ornamental Metals	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
24	Asphalt / Striping / Curb & Gutter	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
25	Hardscape / Landscape	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
26	Signage	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
27	Fire Protection	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
28	Above Grade Waterproofing	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
29	Millwork	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
30	Site Security / Fencing	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
31	Carpet / Tile / Resinous Flooring	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
32	Spray Fireproofing (If Needed)	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
33	Roofing (If Needed)	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
34	Interior Glass	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD
35	OH Doors / Loading Dock Equipm	Jeff Schaus	jschaus@holder.com	8/31/2017	Pending Drawings	TBD	TBD